

**Jamaica Avenue Line Structural Rehabilitation/Painting Project – Two Week Look-Ahead**

Date	Structural Work (Condition Survey)				Painting Work							
	North Side		South Side		North Side				South Side			
	Start	End	Start	End	Start	End	Start	End	Start	End	Start	End
<b>Monday, May 16</b>	106 <sup>th</sup> Street	108 <sup>th</sup> Street	106 <sup>th</sup> Street	108 <sup>th</sup> Street					<b>Final Coat</b>		<b>Final Coat-Top Flange</b>	
									76 <sup>th</sup> Street	78 <sup>th</sup> Street	76 <sup>th</sup> Street	77 <sup>th</sup> Street
<b>Tuesday, May 17</b>	108 <sup>th</sup> Street	110 <sup>th</sup> Street	108 <sup>th</sup> Street	110 <sup>th</sup> Street	<b>Final Coat-Top Flange</b>		<b>Final Coat</b>					
					76 <sup>th</sup> Street	77 <sup>th</sup> Street	76 <sup>th</sup> Street	77 <sup>th</sup> Street				
<b>Wednesday, May 18</b>	110 <sup>th</sup> Street	112 <sup>th</sup> Street	110 <sup>th</sup> Street	112 <sup>th</sup> Street					<b>Final Coat</b>		<b>Intermediate-Top Flange</b>	
									77 <sup>th</sup> Street	78 <sup>th</sup> Street	78 <sup>th</sup> Street	80 <sup>th</sup> Street
<b>Thursday, May 19</b>			111 <sup>th</sup> Street	112 <sup>th</sup> Street	<b>Intermediate-Top Flange</b>		<b>Final Coat</b>					
					78 <sup>th</sup> Street	80 <sup>th</sup> Street	77 <sup>th</sup> Street	79 <sup>th</sup> Street				
<b>Friday, May 20</b>			112 <sup>th</sup> Street	113 <sup>th</sup> Street					<b>Final Coat</b>		<b>Final Coat-Top Flange</b>	
									78 <sup>th</sup> Street	80 <sup>th</sup> Street	78 <sup>th</sup> Street	80 <sup>th</sup> Street
<b>Saturday, May 21</b>									<b>Clean-Prime/Final</b>		<b>Intermediate-Top Flange</b>	
									78 <sup>th</sup> Street	Forest Parkway	79 <sup>th</sup> Street	80 <sup>th</sup> Street
<b>Sunday, May 22</b>					<b>Intermediate</b>		<b>Final Coat</b>					
					79 <sup>th</sup> Street	Forest Parkway	78 <sup>th</sup> Street	80 <sup>th</sup> Street				
<b>Monday, May 23</b>	111 <sup>th</sup> Street	112 <sup>th</sup> Street			<b>Final Coat</b>		<b>Final Coat-Top Flange</b>					
					79 <sup>th</sup> Street	80 <sup>th</sup> Street	77 <sup>th</sup> Street	79 <sup>th</sup> Street				
<b>Tuesday, May 24</b>	112 <sup>th</sup> Street	113 <sup>th</sup> Street			<b>Final Coat</b>		<b>Final Coat-Top Flange</b>					
					80 <sup>th</sup> Street	Forest Parkway	78 <sup>th</sup> Street	Forest Parkway				
<b>Wednesday, May 25</b>	113 <sup>th</sup> Street	114 <sup>th</sup> Street	113 <sup>th</sup> Street	114 <sup>th</sup> Street	<b>Rigging</b>						<b>Intermediate</b>	
					Forest Parkway	85 <sup>th</sup> Street					80 <sup>th</sup> Street	Forest Parkway
<b>Thursday, May 26</b>	114 <sup>th</sup> Street	115 <sup>th</sup> Street	114 <sup>th</sup> Street	115 <sup>th</sup> Street			<b>Middle Intermediate</b>		<b>Final Coat-Top Flange</b>		<b>Rigging</b>	
							77 <sup>th</sup> Street	78 <sup>th</sup> Street	80 <sup>th</sup> Street	Forest Parkway	Forest Parkway	85 <sup>th</sup> Street
<b>Friday, May 27</b>	115 <sup>th</sup> Street	117 <sup>th</sup> Street	115 <sup>th</sup> Street	117 <sup>th</sup> Street							<b>Final Coat-Top Flange</b>	
											80 <sup>th</sup> Street	Forest Parkway
<b>Saturday, May 28</b>	Intersection of Woodhaven Boulevard and Jamaica Avenue						<b>Clean-Prime</b>					
							80 <sup>th</sup> Street	Forest Parkway				
<b>Sunday, May 29</b>			Intersection of Woodhaven Boulevard and Jamaica Avenue						<b>Clean-Prime</b>			
									80 <sup>th</sup> Street	Forest Parkway		

<b>Middle of Elevated Structure</b>	<b>Wednesday, May 25</b>	Clean/Prime Communications Room area –between 77 <sup>th</sup> and 78 <sup>th</sup> Streets
	<b>Friday, May 27</b>	Communications Room area – between 77 <sup>th</sup> and 78 <sup>th</sup> Streets